

Please note:
The commissioning schedule reflects a dynamic field execution plan. Activities may overlap, shift within the defined window, or be completed ahead of or behind the nominal daily allocation depending on system readiness, interdependencies, and real-time operational conditions. Vendor presence is defined by phase and may extend across adjacent days to support continuous commissioning activities."

Day	Date	Activity	Purpose	Hours	Unabated Hours	SCR Status	Vendor Presence		
1	Oct 5	Mobilization, kick-off, walkdown	Commissioning step to verify system performance and readiness	8	0	SCR Offline	Cummins, PEECO, Miratech		
2	Oct 6	Electrical/mechanical verification	Commissioning step to verify system performance and readiness	30	0	SCR Offline	Cummins, PEECO, Miratech		
3	Oct 7	Controls, I/O, calibration	Commissioning step to verify system performance and readiness	30	0	SCR Offline	Cummins, PEECO, Miratech		
4	Oct 8	Aux systems + interlocks	Commissioning step to verify system performance and readiness	30	0	SCR Offline	Cummins, PEECO, Miratech		
5	Oct 9	Switchgear + generator checks	Commissioning step to verify system performance and readiness	30	0	SCR Offline	Cummins, PEECO,		
6	Oct 12	First fire + initial run	Commissioning step to verify system performance and readiness	12	8	SCR Offline	Cummins, PEECO, Miratech, ACS/Preferred		
7	Oct 13	Load ramp + alarms testing	Commissioning step to verify system performance and readiness	36	4	SCR Offline	Cummins, PEECO, Miratech, ACS/Preferred		
8	Oct 14	Blending tuning + stabilization	Commissioning step to verify system performance and readiness	36	4	SCR Offline	Cummins, Miratech, ACS/Preferred		
9	Oct 15	Catalyst loading + prep	Commissioning step to verify system performance and readiness	30	2	SCR Offline	Miratech		
10	Oct 16	SCR activation	Commissioning step to verify system performance and readiness	30	0	SCR Online	Cummins, Miratech, ACS/Preferred		
11	Oct 19	SCR tuning	Commissioning step to verify system performance and readiness	30	0	SCR Online	Cummins, Miratech, ACS/Preferred		
12	Oct 20	Final SCR tuning	Commissioning step to verify system performance and readiness	30	0	SCR Online	Cummins, Miratech, ACS/Preferred		
13	Oct 21	Utility witness testing requirements, Source test prep	Commissioning step to verify system performance and readiness	30	0	SCR Online	Cummins, PEECO, Miratech, ACS/Preferred		
14	Oct 22	Utility witness testing requirements, Source testing	Commissioning step to verify system performance and readiness	36	0	SCR Online	Cummins, PEECO, Miratech, ACS/Preferred		
15	Oct 23	Final validation + demob	Commissioning step to verify system performance and readiness	8	0	SCR Online	Cummins, PEECO, Miratech, ACS/Preferred		
		Notes							
		Hours include some level of debugging / Trouble shooting							
		Startup notification lead times required by each vendor / Approximately		8					
		Trades will be overlaying each other, View Vendor Presence Column							
		Need to define the Utility witness testing requirements, including timing assumptions and expected duration							
		Commissioning Contact list.	Confirmation of availability and commitment for the full October 5–23 window						
		Cummins Commissioning Team	Brad Warren -Technical Advisor Integrated Gas and Microgrids Cummins Sales and Service NA Mobile 612-505-2576 Home 906-486-9037						
		Cummins Branch	David Watts Sr. Service Supervisor 559-274-4405 david.watts@cummins.com Cummins Inc. 2755 S. Cherry Avenue Fresno, California 93706						
		PEECO	Chris Lynam Service Manager Power Systems Specialist Office: 484-840-0860 Ext. 11/ Fax: 484-840-0863 & Anthony Laspata Project Manager Philadelphia Electrical Equipment Company, Inc. 14 Mount Pleasant Road Aston, Pennsylvania 19014 Phone: 484-840-0860 ext.18 / Fax: 484-840-0863 peecoenergy.com Offices: Aston, PA Panama City, FL						
		Miratech	GREGORY SAGE PROJECT MANAGER III MIRATECHCORP.COM O: 918 442 2432 M: 918 861 8067						
		ACS/Preferred	Jeremy Bulice Engineering Manager 2727 E 21st Street Suite 400 Tulsa OK 74114, Danbury CT 06810 ☎ www.PREFERRED-MFG.com office: 203.743.6741 x1101 ☎ cell: 918.805.5574 & Dennis Garcia 31 35 South Street, Danbury CT 06810 ☎ www.PREFERRED-MFG.com office: 203.743.6741 ☎ cell: 4752895466 ☎ dgarcia@preferred-mfg.com						