

ID	Task Name	Duration	Start	Finish	Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025			Qtr 1, 2026			Qtr 2, 2026		
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
0	Rawhide Stadium Remodel	400 days	Tue 10/1/24	Mon 4/13/26	Rawhide Stadium Remodel																							
1	City Permit Review and Approvals	210 days	Tue 10/1/24	Mon 7/21/25	City Permit Review and Approvals																							
2	Prepare Construction Documents (Batting Cage)	60 days	Tue 10/1/24	Mon 12/23/24	Prepare Construction Documents (Batting Cage) 10/1 - 12/23																							
3	City of Visalia: approval of design, construction permit (Batting Cage)	60 days	Tue 12/24/24	Mon 3/17/25	City of Visalia: approval of design, construction permit (Batting Cage) 12/24 - 3/17																							
4	Prepare Construction Documents (Clubhouse)	120 days	Tue 10/1/24	Mon 3/17/25	Prepare Construction Documents (Clubhouse) 10/1 - 3/17																							
5	City of Visalia: approval of design, construction permit (Clubhouse)	90 days	Tue 3/18/25	Mon 7/21/25	City of Visalia: approval of design, construction permit (Clubhouse) 3/18 - 7/21																							
6	25-26 Batting Cage Construction	171 days	Tue 3/18/25	Tue 11/11/25	25-26 Batting Cage Construction																							
7	Sole Source Procurement and Contracting	20 days	Tue 3/18/25	Mon 4/14/25	Sole Source Procurement and Contracting 3/18 - 4/14																							
8	Demolition and Removal (New Batting Cage Area)	20 days	Tue 3/18/25	Mon 4/14/25	Demolition and Removal (New Batting Cage Area) 3/18 - 4/14																							
9	Site Prep and Underground relocations	20 days	Tue 4/15/25	Mon 5/12/25	Site Prep and Underground relocations 4/15 - 5/12																							
10	Construct Hitting Facility	110 days	Tue 5/13/25	Tue 10/21/25	Construct Hitting Facility 5/13 - 10/21																							
11	Punchlist / Clean Up	15 days	Wed 10/22/25	Tue 11/11/25	Punchlist / Clean Up 10/22 - 11/11																							
12	Phase 1 Construction Complete	0 days	Tue 11/11/25	Tue 11/11/25	Phase 1 Construction Complete 11/11																							
13	25-26 Clubhouse Construction	190 days	Tue 7/22/25	Mon 4/13/26	25-26 Clubhouse Construction																							
14	Contractor Procurement and Prep for Construction	20 days	Tue 7/22/25	Mon 8/18/25	Contractor Procurement and Prep for Construction 7/22 - 8/18																							
15	Selective Demolition and Removal (Buildings/Existing Batting Cage)	15 days	Tue 8/19/25	Mon 9/8/25	Selective Demolition and Removal (Buildings/Existing Batting Cage) 8/19 - 9/8																							
16	Site Prep and Underground relocations	20 days	Tue 9/9/25	Mon 10/6/25	Site Prep and Underground relocations 9/9 - 10/6																							
17	Remodel/Expand Home & Visitor Locker Room / Building	140 days	Tue 9/9/25	Mon 3/23/26	Remodel/Expand Home & Visitor Locker Room / Building 9/9 - 3/23																							
18	Punchlist / Clean Up	15 days	Tue 3/24/26	Mon 4/13/26	Punchlist / Clean Up 3/24 - 4/13																							
19	Construction Complete	0 days	Mon 4/13/26	Mon 4/13/26	Construction Complete 4/13																							

Project: Rawhide Stadium Remo Date: Thu 9/5/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			