

#### **Phase 2 Civic Center Complex Update**

# **Administration Department CIP Engineering Division**

**April 4, 2022** 





### Civic Center Complex Phasing

- Phase 1 VECC
- Phase 2 Council Chambers, PSOB, PD Support Building (Evidence, Training, & Crime lab)
- Phase 3 City Hall, Other/TBD
   (Will return to Council for additional discussion)



### Tonight's Discussion

- City Council Previous Actions
- Space Needs Assessment
- Project Cost Increase Summary
- Phase 2 Project Cost Estimates
- Darden Contract Amendment
- Potential Phase 2 Funding
- Updated Project Schedule
- Next Steps



### City Council Previous Actions

- Council Authorizes issuing RFP for design of Phase 2
- Council Approves A/E Contract With Darden Architects
- Council Approves Location of Main Building, Secondary Building and Council Chambers
- Council Approves Appointment of Two Council Members to Project Committee



## City Council Previous Actions





#### Space Needs Assessment

- Completed in February 2022
- Staffing Levels (current and long term)
- Final Building Sizes (Council Chambers, PSOB, PD Support Building)
- Building Locations
- Potential Relocation of Departments

# **Project Cost Increase Summary**



- Increased Building Size
  - Originally 40k SF, now 65k SF
  - # of Staff, Departments, Programs,
     Growth
- Increased Costs
  - Design
  - Construction

# **Project Cost Increase Summary**



- Added City Council Chambers
  - Additional 10k SF
- Development of Second Site
  - Council Chambers moved to south of School.

## Phase 2 Project Cost Estimates




			_	T				
			Size		Cost			
City Council Chambers 10,350 sf				sf	\$6,127,000.00			
Main Building <sup>2</sup> 4		48,119 sf		\$29,352,000.00		Notes:		
Secondary Building <sup>3</sup> 1			L6,869 sf		\$9,783,800.00	1	Council Chambers	
Site Work		5 +	-/- acı	res	\$5,854,000.00		\$592/sf	
Utilities					\$1,163,000.00	2	Main Building	
				sub	\$52,279,800.00		\$610/sf	
A/E					\$3,519,833.86	3	Secondary Building	
Construction Manager					\$3,136,788.00		\$580/sf	
FF&E					\$1,568,394.00			
Permits & Fees					\$1,045,596.00			
Staff PM & Inspection					\$1,045,596.00			
Misc.					\$522,798.00			
Contingency (10%)				\$6,311,880.59				
				Total	\$69,430,686.45			



#### Darden Contract Amendment

- Increase in Project Size
- Development of Second Site
- Conceptual Site Plan for City Hall



#### Site Plan



PD Support Building

$$SF = 16,689$$

PSOB

$$SF = 48,119$$

$$Story = 2$$

Council Chambers

$$SF = 10,350$$

City Hall

$$SF = 50,000$$

$$Story = 3$$

# Potential Phase 2 Funding



	i dildilig for	
	Р	hase II
Civic Impact Fee Fund	\$	7.5
Civic Center Reserve	\$	33.9
June 30, 2022 Projection		41.4
Fire Impact fund (GF Advance)*	\$	3.0
Police Impact fund (GF Advance)**	\$	3.0
21/22 GF Surplus/Vacancy Savings	\$	8.0
22/23 GF Surplus/Vacancy Savings	\$	6.0
23/24 GF Surplus/Vacancy Savings	\$	6.0
Civic Center Impact Fee (next 2 years total)	\$	0.7
Civic Center Reserve Interest (FY 21/22 & 22/23)	\$	0.7
Additional Funds	\$	27.4

Assumes NO Recession

**Funding for** 

# Potential Phase 2 Funding



Additional Funding Options		
GF Building Maint Fund	\$	0.8
Animal Reserve	\$	0.3
Sports Park Reserve Fund	\$	0.6
Measure N Fund Balance	\$	2.0
ARPA (PS Salary & Benefits Drawdown)	\$	13.0
Measure T Fire	\$	1.5
Measure T PD		2.0
Sale PD HQ/CHW		3.0
Additional Funding Options Total		23.1



# **Updated Project Schedule**

	Start	<u>End</u>
<ul> <li>Project Start Date</li> </ul>	June 21'	
• Space Needs Assessment	July 21'	Feb 22'
<ul> <li>Schematic Design</li> </ul>	April 22'	July 22'
• PS&E	Aug 22'	Oct 23'
Bidding	Nov 23'	Jan 24'
<ul> <li>Construction</li> </ul>	Jan 24'	July 25'
Move-In	July 25'	August 25'



## **Next Steps**

- Site Visits
- City Hall Conceptual Design
- Schematic Design



# Questions?



#### Recommended Motion

I move to accept the presentation and approve a Consultant Contract Amendment for an amount not to exceed \$1,356,000.00 and an appropriation of \$1,500,000.00 from the Civic Center Reserve Fund.